



# Department of Property & Procurement

## Government of the United States Virgin Islands

3274 ESTATE RICHMOND, CHRISTIANSTED, U. S. VIRGIN ISLANDS 00820

8201 SUB BASE, SUITE 4, ST. THOMAS, U. S. VIRGIN ISLANDS 00802

ST. CROIX MAIN OFFICE: 340.773.1561 | ST. THOMAS MAIN OFFICE: 340.774.0828

ST. CROIX FAX: 340.773.0988 | ST. THOMAS FAX: 340.777.9587

[HTTP://DPPVI.GOV](http://DPPVI.GOV)



March 2, 2020

John R. Wessel  
Managing Member  
GEC, LLC  
P.O. Box 1656  
Kingshill, VI 00851


**RE: C003SPRC15 (GEC)**  
**Design/Build for Paul E. Joseph Stadium & Sports Complex, St. Croix, VI**

Dear Mr. Wessel:

Transmitted herewith approved is Periodical Estimate for Partial Payment Number Twenty-five (25), dated February 14, 2020, and received February 28, 2020, relative to the above referenced contract.

The periodical estimate is the balance due on this payment in the amount of **Four Hundred Thirty-six Thousand Eight Hundred Seventy-five Dollars and Forty-two Cents (\$436,875.42).**

Respectfully,



Anthony D. Thomas  
Commissioner  
or

ADT/drw/tc

xc: *Virgin Islands Public Finance Authority*  
*Department of Sports, Parks & Recreation*  
*Department of Public Works*  
*Contract (File)*  
*Fixed Assets*



Government of the U.S. Virgin Islands  
**DEPARTMENT OF PUBLIC WORKS**

February 21, 2020

Commissioner Anthony Thomas  
Department of Property & Procurement  
Building #1, Sub Base, 3<sup>rd</sup> Floor  
St. Thomas, U.S. Virgin Islands 00802

Re: C003SPRC15 (GEC) Service Contract for Design-Build of Paul E. Joseph Stadium and Sports Complex (Lump Sum Contract Price) between Government of the Virgin Islands and GEC, LLC.  
Periodical Pay Estimate 25

1-FEB-20 07:43:58  
E.C. PROPERTY & PROCUREMENT

Dear Commissioner Anthony Thomas:

I am requesting your Agency's direct assistance in the expeditious processing and signature approval of this **Periodical Pay Estimate 25** in the amount of **FOUR HUNDRED THIRTY-SIX THOUSAND EIGHT HUNDRED SEVENTY FIVE AND 42/100 DOLLARS (\$436,875.42)**. This request represents pertinent services rendered in the development of C003SPRC15 (GEC) Service Contract for Design-Build of Paul E. Joseph Stadium and Sports Complex (Lump Sum Contract Price) between Government of the Virgin Islands and GEC, LLC. This represents Progress Payment for the architectural re-design drawings per Change Order 10 for the reduced scope, and progress payment for the concrete slab.

It is my recommendation that this payment be processed in accordance with GVI contractual obligations.

If you have any questions and/or concerns, please give James Grum, P.E., DPW/CIP Engineering Administrator a call at (340) 776-4844 ext. 4265.

Respectfully

Nelson M. Petty Jr., P.E.  
Commissioner Department of Public Works

NP/JG/jg

Attachments: Pay Estimate 25  
Pay Estimate 25 Analysis

xc: Calvert White, DSPR Commissioner  
James Grum, P.E., CIP Engineering Administrator, DPW

6002 Anna's Hope  
St. Croix, V.I. 00820  
(340) 773-1290

6 Susannaberg  
St. John, V.I. 00830  
(340) 776-6346

8244 Subbase  
St. Thomas, V.I. 00802  
(340) 776-4844

SCHEDULE OF AMOUNTS FOR CONTRACT PAYMENTS AS REVISED PER CHANGE ORDER 11

NAME OF PROJECT: Design-Build of Paul E. Joseph Stadium and Sports Complex

LOCATION: St. Croix

NAME OF CONTRACTOR: GEC, LLC

CONTRACT NO.: C003SPRC15(GEC)

PERIODIC ESTIMATE NO. 25

FOR PERIOD:12/31/19

TO: 2/14/20

Item No.	Description of Item	ORIGINAL ESTIMATE			COMPLETED TO DATE		Value of Uncompleted Work	% Completed
		Quantity	Unit of Meas.	Cost per Unit	Value	No. of Units		
1	2	3	4	5	6	7	8	9
A	Pre-Suspension Work to 3/16/15							
1	Insurance		LS	\$ 1,013,675.00	\$ 1,013,675.00	1.0	\$ 1,013,675.00	100%
2	Architectural and Engineering Fees		LS	\$ 375,000.00	\$ 375,000.00	1.0	\$ 375,000.00	100%
3	Consulting & Permit Fees		LS	\$ 107,125.00	\$ 107,125.00	1.0	\$ 107,125.00	100%
4	Contract Administration and Development		LS	\$ 300,000.00	\$ 300,000.00	1.0	\$ 300,000.00	100%
5	Demolition through 3-18-15		LS	\$ 650,000.00	\$ 650,000.00	1.0	\$ 650,000.00	100%
6	Lead Abatement (Owner's Contingency)		LS	\$ 186,500.00	\$ 186,500.00	1.0	\$ 186,500.00	100%
7	Mobilization		LS	\$ 162,500.00	\$ 162,500.00	1.0	\$ 162,500.00	100%
B	PAUL E. JOSEPH STADIUM							
1	90% Design (A&E & Cvtl) - Permits/Approvals		LS	\$ 1,680,000.00	\$ 1,680,000.00	1.0	\$ 1,680,000.00	100%
1a	90% Design		LS	\$ 300,000.00	\$ 300,000.00	1.0	\$ 300,000.00	100%
1b	100% Design		LS	\$ 40,000.00	\$ 40,000.00	0.3	\$ 12,000.00	30%
1c	Administration During Construction		LS	\$ 105,000.00	\$ 105,000.00	0.1	\$ 10,500.00	10%
1d	Design Orders CO 10 (94,802) & CO11 (988,200)		LS	\$ 190,000.00	\$ 190,000.00	1.0	\$ 190,000.00	100%
2	Foundation (Test pile and pile design)		LS	\$ 167,500.00	\$ 167,500.00	1.0	\$ 167,500.00	100%
2a	Surcharge Earthwork		LS	\$ 980,000.00	\$ 980,000.00	1.0	\$ 980,000.00	100%
2b	Surcharge Testing		LS	\$ 100,000.00	\$ 100,000.00	1.0	\$ 100,000.00	100%
2c	Pile Foundation		LS	\$ 3,702,300.00	\$ 3,702,300.00	1.0	\$ 3,702,300.00	100%
2d	Mat Slab Foundation		LS	\$ 3,486,650.00	\$ 3,486,650.00	0.6	\$ 2,021,838.60	58%
3	Structural Steel and Concrete Superstructure		LS	\$ 710,050.00	\$ 710,050.00	0.0	\$ -	0%
4	Fixed Seating		LS	\$ -	\$ -	0.0	\$ -	0%
5	Berm Area Seating		LS	\$ -	\$ -	0.0	\$ -	0%
6	VIP Suites (4 each)		LS	\$ -	\$ -	0.0	\$ -	0%
7	Press Boxes, AV Booths, Club Area		LS	\$ -	\$ -	0.0	\$ -	0%
8	Locker Rooms & Showers		LS	\$ -	\$ -	0.0	\$ -	0%
9	Training, Dressing, Umpire & Laundry Rooms		LS	\$ -	\$ -	0.0	\$ -	0%
10	Public Restrooms		LS	\$ -	\$ -	0.0	\$ -	0%
11	Concession Areas		LS	\$ -	\$ -	0.0	\$ -	0%
12	Entry Pavilion		LS	\$ -	\$ -	0.0	\$ -	0%
13	Admin, Maintenance Offices & Storage		LS	\$ -	\$ -	0.0	\$ -	0%
14	Concourse Plaza		LS	\$ -	\$ -	0.0	\$ -	0%
15	Party Deck Area		LS	\$ -	\$ -	0.0	\$ -	0%
16	Elevator		LS	\$ -	\$ -	0.0	\$ -	0%
17	Ticketing and Gate Control		LS	\$ -	\$ -	0.0	\$ -	0%
18	Building Storage Area		LS	\$ -	\$ -	0.0	\$ -	0%
19	Dugouts		LS	\$ -	\$ -	0.0	\$ -	0%
20	Stairways & Common Spaces		LS	\$ -	\$ -	0.0	\$ -	0%
21	Field - Grading, Drainage & Markings		LS	\$ -	\$ -	0.0	\$ -	0%
22	Equipment Storage Buildings		LS	\$ -	\$ -	0.0	\$ -	0%
23	Soil Pans, Backstop & Pads		LS	\$ -	\$ -	0.0	\$ -	0%
24	Grounds maintenance storage		LS	\$ -	\$ -	0.0	\$ -	0%
25	Mechanical		LS	\$ -	\$ -	0.0	\$ -	0%
26	Electrical		LS	\$ 73,500.00	\$ 73,500.00	0.05	\$ 3,675.00	5%
27	Fire Safety		LS	\$ -	\$ -	0.0	\$ -	0%
28	Plumbing		LS	\$ 215,000.00	\$ 215,000.00	0.05	\$ 10,750.00	5%
29	Equipment, Concessions & Fixtures		LS	\$ -	\$ -	0.0	\$ -	0%
C	TERRENCE MARTIN FIELD							
1	90% Design (A&E & Cvtl) - Permits/Approvals		LS	\$ 200,000.00	\$ 200,000.00	1.0	\$ 200,000.00	100%
1a	90% Design		LS	\$ 30,000.00	\$ 30,000.00	1.0	\$ 30,000.00	100%
1b	100% Design		LS	\$ 7,500.00	\$ 7,500.00	0.0	\$ -	0%
1c	Administration During Construction		LS	\$ 12,500.00	\$ 12,500.00	0.0	\$ -	0%
2	Foundations - Spread Footing Type		LS	\$ 150,000.00	\$ 150,000.00	0.0	\$ -	0%
3	Structure - Steel & Concrete Superstructure		LS	\$ 500,000.00	\$ 500,000.00	0.0	\$ -	0%
4	Structure - Seating & Amenities		LS	\$ 350,000.00	\$ 350,000.00	0.0	\$ -	0%
5	Fields		LS	\$ 300,000.00	\$ 300,000.00	0.0	\$ -	0%
6	Mechanical, Electrical & Plumbing		LS	\$ 400,000.00	\$ 400,000.00	0.0	\$ -	0%
7	Equipment, Concessions & Fixtures		LS	\$ 80,000.00	\$ 80,000.00	0.0	\$ -	0%
D	CRUCIAN CHRISTMAS CARNIVAL VILLAGE							
1	90% Design (A&E & Cvtl) - Permits/Approvals		LS	\$ 136,000.00	\$ 136,000.00	1.0	\$ 136,000.00	100%
1a	90% Design		LS	\$ 20,000.00	\$ 20,000.00	0.0	\$ -	0%
1b	100% Design		LS	\$ 5,500.00	\$ 5,500.00	0.0	\$ -	0%
1c	Administration During Construction		LS	\$ 8,500.00	\$ 8,500.00	0.0	\$ -	0%
2	Mechanical, Electrical & Plumbing		LS	\$ 150,000.00	\$ 150,000.00	0.0	\$ -	0%
3	Vendor Pads		LS	\$ 150,000.00	\$ 150,000.00	0.0	\$ -	0%
E	SITE IMPROVEMENTS							
1	90% Design (A&E & Cvtl) - Permits/Approvals		LS	\$ 65,200.00	\$ 65,200.00	1.0	\$ 65,200.00	100%
1a	90% Design		LS	\$ 110,000.00	\$ 110,000.00	0.0	\$ -	0%
1b	100% Design		LS	\$ 13,800.00	\$ 13,800.00	0.0	\$ -	0%
1c	Administration During Construction		LS	\$ 48,200.00	\$ 48,200.00	0.0	\$ -	0%
2	Earthwork & Grading		LS	\$ 500,000.00	\$ 500,000.00	1.0	\$ 500,000.00	100%
3	Site Infrastructure - Water		LS	\$ 350,000.00	\$ 350,000.00	0.0	\$ -	0%
4	Site Infrastructure - Electric		LS	\$ 400,000.00	\$ 400,000.00	0.0	\$ -	0%
5	Site Infrastructure - Lighting		LS	\$ 150,000.00	\$ 150,000.00	0.0	\$ -	0%
6	Roads, Parking & Pathways		LS	\$ 350,000.00	\$ 350,000.00	0.0	\$ -	0%
7	Site Improvements		LS	\$ 350,000.00	\$ 350,000.00	0.7	\$ 232,808.25	67%
8	Landscapes & Hardscapes		LS	\$ 150,000.00	\$ 150,000.00	0.0	\$ -	0%
F	Demolition Incl. Wall, Lights		LS	\$ 200,000.00	\$ 200,000.00	1.0	\$ 200,000.00	100%
G	Owner's Contingency		LS	\$ 150,000.00	\$ 150,000.00	0.8	\$ 87,108.90	58%
H	Extend Builder's Risk to 10-31-19		LS	\$ 200,000.00	\$ 200,000.00	1.0	\$ 200,000.00	100%
	<b>TOTAL</b>				\$ 20,000,000.00		\$ 13,884,480.35	69%

1 SCHEDULE OF CHANGE ORDERS										
Item No.	Description of Item	APPROVED CHANGE ORDERS				COMPLETED TO DATE		Value of Uncompleted Work	% Completed	
		Quantity	Unit of Meas.	Cost per Unit	Value	No. of Units	Value			
1	Revise Contract from "Guaranteed Maximum Price" to "Lump Sum"	1	LS	-	-	1	-	-	100%	
2	Stage I Field Work Phase II Arch. Study	1	LS	-	-	1	-	-	100%	
3	Additional geotechnical investigation	1	LS	-	-	1	-	-	100%	
4	Confirm 60% Design, start 50% Design, update Insurance and Bonds, Revise SOA, Suspend Milestone Dates and Schedule, Approve PE 8	1	LS	-	-	1	-	-	100%	
5	Schedule of amounts for contract payments	1	LS	-	-	1	-	-	100%	
6	Surcharge Earthwork	1	LS	-	-	1	-	-	100%	
7	Locals Existing Utilities	1	LS	-	-	1	-	-	100%	
8	Tier Piles and Initial Earthwork	1	LS	-	-	1	-	-	100%	
9	Phase 2 Archaeological Survey by U of Alabama	1	LS	-	-	1	-	-	100%	
10	Payment slab index, re-design PE-1 700 seats	1	LS	-	-	1	-	-	100%	
11	Design and SOV changes for revised budget	1	LS	-	-	0	-	-	100%	
CHANGES TOTAL										
TOTAL CONTRACT							\$ 20,000,000.00	\$ 13,694,480.35	\$ 6,415,519.65	

2 ANALYSIS OF ADJUSTED CONTRACT AMOUNT TO DATE	
A. Original Contract Amount	\$ 20,000,000.00
B. Plus Additions	
C. Less Deductions	
D. Adjusted Contract Amount To Date	\$ 20,000,000.00

3 ANALYSIS OF WORK PERFORMED	
1. Value of original contract work performed to date (Column 9 Front)	\$ 13,694,480.35
2. Extra work performed to date	\$ -
3. Total value of work performed to date	\$ 13,694,480.35
4. Add: Milestone earned at close of this period (Attached detailed Schedule)	\$ -
5. Less: Amount Retained	\$ (10,012.00)
6. Net amount earned on contract to date	\$ 13,374,468.25
7. Other Deductions	\$ -
8. Less Amount of Previous payments	\$ 12,037,282.94
9. BALANCE DUE THIS PAYMENT	\$ 438,878.42

4. CERTIFICATION OF CONTRACTOR  
 According to the best of my knowledge and belief, I certify that all the items and amounts shown on the face of this Periodic Estimate are correct, that all work has been performed under materials supplied in full accordance with the terms and conditions of the contract between the GOVERNMENT OF THE VIRGIN ISLANDS and the Contractor and/or duly authorized divisions, subdivisions, alterations and/or additions; that the following is a true and correct statement of the contract amount up to and including the last day of the period covered by this Periodic Estimate, and that no part of the "Balance Due this Payment" has been received

GRC, LLC  
 (Contractor)

By: [Signature] 2-14-20  
 John R. Wood, Managing Member

5. CERTIFICATION OF AUTHORIZED GOVERNMENT REPRESENTATIVES  
 I have certified that I have obtained and verified the Periodic Estimate No. 23 for the period 12/21/19 to 2/14/20 heretofore, that to the best of my knowledge and belief it is a true and correct statement of work performed under material supplied by the Contractor; that all work under material included in this Periodic Estimate No. 23 has been inspected by me and/or my duly authorized representative or assistants and that it has been performed under supplied in full accordance with the Terms and conditions of the construction contract, drawings, plans and specifications, under duly authorized divisions, subdivisions, alterations and/or additions, all of which have been authorized or constructively approved by the duly authorized agent of the GOVERNMENT OF THE VIRGIN ISLANDS

[Signature] Date 2/24/2020  
 Michael P. Kelly, Jr., PE, Commissioner of Public Works  
[Signature] Date 2/14/2020  
 Robert White, Commissioner of Sports, Parks and Recreation  
[Signature] Date 2/01/2020  
 James Grant, PE, Capital Improvements Project Engineering Administrator  
[Signature] Date 3/2/2020  
 Anthony Thomas, Commissioner of Virgin Islands Department of Property and Procurement  
 P.C. 3/2/2020  
 Oaw 3/2/2020



## Department of Property & Procurement

Government of the United States Virgin Islands

3274 ESTATE RICHMOND, CHRISTIANSTED, U. S. VIRGIN ISLANDS 00820

8201 SUB BASE, 3RD FLOOR, ST. THOMAS, U. S. VIRGIN ISLANDS 00802

ST. CROIX MAIN OFFICE: 340.773.1561 | ST. THOMAS MAIN OFFICE: 340.774.0828

ST. CROIX FAX: 340.773.0988 | ST. THOMAS FAX: 340.774.9587

HTTP://DPP.VI.GOV



### Memorandum:

To: Nathan Simmonds  
Director, Finance and Administration  
Virgin Islands Public Finance Authority

From: Anthony D. Thomas *Anthony D. Thomas*  
Commissioner *DAW*  
Department of Property & Procurement

Date: September 25, 2020

Re: Request for Payment to GEC, LLC

Transmitted herewith for partial payment is Periodical Estimate No. Twenty-Eight (28), for Construction Services rendered by GEC, LLC, for the Design/Build for Paul E. Joseph Stadium & Sports Complex, St. Croix, Virgin Islands as outlined in Contract No. C003SPRC15(GEC).

<u>Estimate Number</u>	<u>Date</u>	<u>Amount</u>
P.E. #28	September 21, 2020	\$495,495.00

Funding Source: 2014C Gross Receipt Tax Bond

xc: Department of Sports, Parks & Recreation  
Department of Public Works  
DPP Project File

ADT/drw/tc



## Department of Property & Procurement

Government of the United States Virgin Islands

3274 ESTATE RICHMOND, CHRISTIANSTED, U. S. VIRGIN ISLANDS 00820

8201 SUB BASE, 3RD FLOOR, ST. THOMAS, U. S. VIRGIN ISLANDS 00802

ST. CROIX MAIN OFFICE: 340.773.1561 | ST. THOMAS MAIN OFFICE: 340.774.0828

ST. CROIX FAX: 340.773.0986 | ST. THOMAS FAX: 340.774.9587

[HTTP://DPP.VI.GOV](http://DPP.VI.GOV)



September 25, 2020

John R. Wessel  
Managing Member  
GEC, LLC  
P.O. Box 1656  
Kingshill, VI 00851

**RE: C003SPRC15 (GEC)**  
**Design/Build for Paul E. Joseph Stadium & Sports Complex, St. Croix, VI**

Dear Mr. Wessel:

Transmitted herewith approved is Periodical Estimate for Partial Payment Number Twenty-Eight (28), dated September 21, 2020, and received on September 25, 2020, relative to the above referenced contract.

The periodical estimate is the balance due on this contract in the amount of Four Hundred Ninety-Five Thousand, Four Hundred Ninety-Five Dollars and Zero Cents (\$495,495.00).

Respectfully,

  
Anthony D. Thomas  
Commissioner

ADT/drw/tc

xc: *Virgin Islands Public Finance Authority*  
*Department of Sports, Parks & Recreation*  
*Department of Public Works*  
*DPP Project File*



September 25, 2020

Commissioner Anthony Thomas  
Department of Property & Procurement  
Building # 1, Sub Base, 3rd Floor  
St. Thomas, U.S. Virgin Islands 00802

Re: C003SPRC15 (GEC) Service Contract for Design-Build of Paul E. Joseph Stadium and Sports Complex between Government of the Virgin Islands and GEC, LLC. Periodical Pay Estimate 28

Dear Commissioner Anthony Thomas:

I am requesting your Agency's direct assistance in the expeditious processing and signature approval of this Periodical Pay Estimate 28 in the amount of **FOUR HUNDRED NINETY FIVE THOUSAND FOUR HUNDRED NINETY FIVE AND 00/100 DOLLARS (\$495,495.00)**. This request represents pertinent services rendered in the development of C003SPRC15 (GEC) Service Contract for Design-Build of Paul E. Joseph Stadium and Sports Complex (Lump Sum Contract Price) between Government of the Virgin Islands and GEC, LLC. This represents Payment for the reinforcing, framing and conduit in the mat slab foundation for the \$27,000,000 project.

It is my recommendation that this payment be processed in accordance with GVI contractual obligations.

If you have any questions and/or concerns, please give James Grum, P.E., DPW/CIP Engineering Administrator a call at (340) 776-4844 ext. 4265.

Respectfully,



Nelson M. Petty Jr., P.E.  
Commissioner Department of Public Works

NP/JG/jg

Attachments: Pay Estimate 28  
Pay Estimate 28 Analysis

xc: Calvert White, DSPR Commissioner  
James Grum, P.E., CIP Engineering Administrator, DPW

GOVERNMENT OF THE VIRGIN ISLANDS  
PERSONAL ESTIMATE FOR PARTIAL PAYMENT

NAME OF PROJECT: Rebuild of Paul E. Joseph Stadium and Sports Complex LOCATION: St. John, Virgin Islands  
NAME OF CONTRACTOR: SHO, LLC Contract No.: CS2020-0002

Item No.	Description of Item	ORIGINAL ESTIMATE				COMPLETED TO DATE			
		Quantity	Unit or Measure	Est Per Unit	Value	No. of Units	Value	Value of Uncompleted Work	% Completed
<b>A</b>	<b>Pre-Inspection Work to START</b>								
1	Insurance	1	LS	\$ 1,013,878.00	\$ 1,013,878.00	1.0	\$ 1,013,878.00	\$ -	100%
2	Architectural and Engineering Fees	1	LS	\$ 378,000.00	\$ 378,000.00	1.0	\$ 378,000.00	\$ -	100%
3	Consulting & Permit Fees	1	LS	\$ 107,128.00	\$ 107,128.00	1.0	\$ 107,128.00	\$ -	100%
4	Contract Administration and Development	1	LS	\$ 200,000.00	\$ 200,000.00	1.0	\$ 200,000.00	\$ -	100%
5	Commission Through 3-15-18	1	LS	\$ 650,000.00	\$ 650,000.00	1.0	\$ 650,000.00	\$ -	100%
6	Legal Abatement (Owner's Contingency)	1	LS	\$ 188,800.00	\$ 188,800.00	1.0	\$ 188,800.00	\$ -	100%
7	Mobilization	1	LS	\$ 182,800.00	\$ 182,800.00	1.0	\$ 182,800.00	\$ -	100%
<b>Aa</b>	<b>Total up mobilization to 10% of Contract</b>	1	LS	\$ 2,837,800.00	\$ 2,837,800.00	1.0	\$ 2,837,800.00	\$ -	100%
<b>B</b>	<b>Paul E. Joseph Stadium</b>								
1	10% Design (A&E & C&I) - Permits/Approvals	1	LS	\$ 1,880,000.00	\$ 1,880,000.00	1.0	\$ 1,880,000.00	\$ -	100%
1a	10% Design	1	LS	\$ 308,000.00	\$ 308,000.00	1.0	\$ 308,000.00	\$ -	100%
1b	100% Design	1	LS	\$ 40,000.00	\$ 40,000.00	1.0	\$ 40,000.00	\$ -	100%
1c	Administration During Construction	1	LS	\$ 106,000.00	\$ 106,000.00	0.1	\$ 16,768.00	\$ 89,232.00	15%
1d	Design Changes CD 19 (884,888) & CD11 (884,888)	1	LS	\$ 180,000.00	\$ 180,000.00	1.0	\$ 180,000.00	\$ -	100%
1e	Additional Design Credits CD 13	1	LS	\$ 812,000.00	\$ 812,000.00	1.0	\$ 812,000.00	\$ -	100%
2	Foundation (Test piles and pile design)	1	LS	\$ 187,500.00	\$ 187,500.00	1.0	\$ 187,500.00	\$ -	100%
2a	Surcharge Earthwork	1	LS	\$ 880,000.00	\$ 880,000.00	1.0	\$ 880,000.00	\$ -	100%
2b	Surcharge Testing	1	LS	\$ 100,000.00	\$ 100,000.00	1.0	\$ 100,000.00	\$ -	100%
2c	Pile Foundation	1	LS	\$ 3,702,300.00	\$ 3,702,300.00	1.0	\$ 3,702,300.00	\$ -	100%
2d	Mat Slab Foundation	1	LS	\$ 3,488,880.00	\$ 3,488,880.00	0.8	\$ 2,798,888.00	\$ 688,992.00	61%
3	Structural Steel and Concrete Superstructure	1	LS	\$ 1,800,834.25	\$ 1,800,834.25	0.0	\$ -	\$ 1,800,834.25	0%
4	Lounger Rooms & Stresses	1	LS	\$ 200,000.00	\$ 200,000.00	0.0	\$ -	\$ 200,000.00	0%
10	Public Restrooms	1	LS	\$ 280,000.00	\$ 280,000.00	0.0	\$ -	\$ 280,000.00	0%
12	Entry Pavilion	1	LS	\$ 138,000.00	\$ 138,000.00	0.0	\$ -	\$ 138,000.00	0%
18	Party Deck Area	1	LS	\$ 138,000.00	\$ 138,000.00	0.0	\$ -	\$ 138,000.00	0%
19	Dugouts	1	LS	\$ 168,000.00	\$ 168,000.00	0.0	\$ -	\$ 168,000.00	0%
20	Walkways & Common Spaces	1	LS	\$ 338,000.00	\$ 338,000.00	0.0	\$ -	\$ 338,000.00	0%
25	Mechanical	1	LS	\$ 88,000.00	\$ 88,000.00	0.0	\$ -	\$ 88,000.00	0%
26	Electrical	1	LS	\$ 1,100,000.00	\$ 1,100,000.00	0.0	\$ 73,000.00	\$ 1,027,000.00	6.6%
28	Plumbing	1	LS	\$ 388,000.00	\$ 388,000.00	0.0	\$ 16,768.00	\$ 371,232.00	2.9%
<b>C</b>	<b>TERRENCE MARTIN FIELD</b>								
1	10% Design (A&E & C&I) - Permits/Approvals	1	LS	\$ 200,000.00	\$ 200,000.00	1.0	\$ 200,000.00	\$ -	100%
1a	10% Design	1	LS	\$ 30,000.00	\$ 30,000.00	1.0	\$ 30,000.00	\$ -	100%
1b	100% Design	1	LS	\$ 7,000.00	\$ 7,000.00	0.0	\$ 7,000.00	\$ -	100%
1c	Administration During Construction	1	LS	\$ 12,000.00	\$ 12,000.00	0.0	\$ -	\$ 12,000.00	0%
<b>D</b>	<b>KONUKAN CHRISTMAS VILLAGE</b>								
1	10% Design (A&E & C&I) - Permits/Approvals	1	LS	\$ 138,000.00	\$ 138,000.00	1.0	\$ 138,000.00	\$ -	100%
1a	10% Design	1	LS	\$ 20,000.00	\$ 20,000.00	0.0	\$ 20,000.00	\$ -	100%
1b	100% Design	1	LS	\$ 8,000.00	\$ 8,000.00	0.0	\$ 8,000.00	\$ -	100%
1c	Administration During Construction	1	LS	\$ 8,000.00	\$ 8,000.00	0.0	\$ -	\$ 8,000.00	0%
<b>E</b>	<b>SITE IMPROVEMENTS</b>								
1	10% Design (A&E & C&I) - Permits/Approvals	1	LS	\$ 88,200.00	\$ 88,200.00	1.0	\$ 88,200.00	\$ -	100%
1a	10% Design	1	LS	\$ 110,000.00	\$ 110,000.00	0.0	\$ 110,000.00	\$ -	100%
1b	100% Design	1	LS	\$ 13,800.00	\$ 13,800.00	0.0	\$ 13,800.00	\$ -	100%
1c	Administration During Construction	1	LS	\$ 48,200.00	\$ 48,200.00	0.0	\$ -	\$ 48,200.00	0%
2	Earthwork & Grading	1	LS	\$ 800,000.00	\$ 800,000.00	1.0	\$ 800,000.00	\$ -	100%
7	Site Improvements	1	LS	\$ 232,888.25	\$ 232,888.25	1.0	\$ 232,888.25	\$ -	100%
<b>F</b>	<b>Demolition Incl. Wall, Lights</b>								
1	Owner's Contingency	1	LS	\$ 87,108.80	\$ 87,108.80	1.0	\$ 87,108.80	\$ -	100%
<b>H</b>	<b>Rebuild Builder's Risk to 10-31-19</b>								
1		1	LS	\$ 200,000.00	\$ 200,000.00	1.0	\$ 200,000.00	\$ -	100%
<b>Total</b>									
							\$ 17,771,288.38	\$ 6,177,704.88	

*[Handwritten signature]*



GOVERNMENT OF THE VIRGIN ISLANDS  
 PERIODICAL ESTIMATE FOR PARTIAL PAYMENT

CONTRACTOR WORKSHEET

NAME OF PROJECT: Development of Part 3, Access roads and Storm Canals LOCATION: St. John, Virgin Islands  
 NAME OF CONTRACTOR: ERIC, LLC Contract No.: 02/2002(10002)

PERIODICAL ESTIMATE NO.		FOR PERIOD			7-3-2002 to 6-31-02				
Item No.	Description of Item	Value	% Complete Estimate	% Complete Bills PE	% Completed in field	\$ Complete previous	\$ Complete Bills PE	\$ Completed to date	Retainage
A	Pre-Submission Work to 3/16/01								
1	Permitting	\$ 1,013,070.00	100%	0%	100%	\$ 1,013,070.00	\$ -	\$ 1,013,070.00	
2	Architectural and Engineering Fees	\$ 378,000.00	100%	0%	100%	\$ 378,000.00	\$ -	\$ 378,000.00	
3	Consulting & Permit Fees	\$ 107,128.00	100%	0%	100%	\$ 107,128.00	\$ -	\$ 107,128.00	
4	Development	\$ 300,000.00	100%	0%	100%	\$ 300,000.00	\$ -	\$ 300,000.00	
6	Demolition through 3-15-18	\$ 600,000.00	100%	0%	100%	\$ 600,000.00	\$ -	\$ 600,000.00	
6	Contingency	\$ 100,000.00	100%	0%	100%	\$ 100,000.00	\$ -	\$ 100,000.00	
7	Mobilization	\$ 100,000.00	100%	0%	100%	\$ 100,000.00	\$ -	\$ 100,000.00	
As	True up mobilization to 10% of	\$ 2,837,000.00	0%	100%	100%	\$ 2,837,000.00	\$ -	\$ 2,837,000.00	
B	Paul E. Joseph Stadium								
1	90% Design (A&E & Civil) - Permit	\$ 1,000,000.00	100%	0%	100%	\$ 1,000,000.00	\$ -	\$ 1,000,000.00	
1a	90% Design	\$ 300,000.00	100%	0%	100%	\$ 300,000.00	\$ -	\$ 300,000.00	
1b	100% Design	\$ 40,000.00	30%	70%	100%	\$ 40,000.00	\$ -	\$ 40,000.00	\$ 1,070.00
1c	Administration During Construction	\$ 100,000.00	10%	0%	10%	\$ 10,000.00	\$ 5,200.00	\$ 15,200.00	\$ -
1d	Design Changes CO 10 (\$84,800) & CO	\$ 100,000.00	100%	0%	100%	\$ 100,000.00	\$ -	\$ 100,000.00	
1e	Additional Design Costs CO 13	\$ 612,000.00	0%	0%	100%	\$ 612,000.00	\$ -	\$ 612,000.00	
2	Soil	\$ 107,000.00	100%	0%	100%	\$ 107,000.00	\$ -	\$ 107,000.00	
2a	Soil Sample Earthwork	\$ 800,000.00	100%	0%	100%	\$ 800,000.00	\$ -	\$ 800,000.00	
2b	Soil Sample Testing	\$ 100,000.00	100%	0%	100%	\$ 100,000.00	\$ -	\$ 100,000.00	
2c	Pile Foundation	\$ 3,700,000.00	100%	0%	100%	\$ 3,700,000.00	\$ -	\$ 3,700,000.00	
2d	Mat Slab Foundation	\$ 3,400,000.00	0%	0%	0%	\$ 2,324,214.00	\$ 478,478.00	\$ 2,795,000.00	\$ 270,000.00
3	Superstructure	\$ 1,000,000.00	0%	0%	0%	\$ -	\$ -	\$ -	\$ -
4	Locker Rooms & Showers	\$ 300,000.00	0%	0%	0%	\$ -	\$ -	\$ -	\$ -
10	Public Restrooms	\$ 300,000.00	0%	0%	0%	\$ -	\$ -	\$ -	\$ -
12	Entry Pavilion	\$ 100,000.00	0%	0%	0%	\$ -	\$ -	\$ -	\$ -
15	Party Deck Area	\$ 100,000.00	0%	0%	0%	\$ -	\$ -	\$ -	\$ -
18	Dugouts	\$ 100,000.00	0%	0%	0%	\$ -	\$ -	\$ -	\$ -
20	Stairways & Common Spaces	\$ 300,000.00	0%	0%	0%	\$ -	\$ -	\$ -	\$ -
25	Mechanical	\$ 100,000.00	0%	0%	0%	\$ -	\$ -	\$ -	\$ -
28	Electrical	\$ 1,000,000.00	0%	0%	0%	\$ 3,070.00	\$ 60,000.00	\$ 73,000.00	\$ 7,300.00
29	Plumbing	\$ 300,000.00	3%	0%	3%	\$ 10,700.00	\$ -	\$ 10,700.00	\$ 1,070.00
C	TERRENOS MARTIN FIELD								
1	90% Design (A&E & Civil) - Permit	\$ 200,000.00	100%	0%	100%	\$ 200,000.00	\$ -	\$ 200,000.00	
1a	90% Design	\$ 30,000.00	100%	0%	100%	\$ 30,000.00	\$ -	\$ 30,000.00	
1b	100% Design	\$ 7,000.00	100%	100%	100%	\$ 7,000.00	\$ -	\$ 7,000.00	
1c	Administration During Construction	\$ 13,000.00	0%	0%	0%	\$ -	\$ -	\$ -	\$ -
D	CRUCIAN CHRISTMAS VILLAGE								
1	90% Design (A&E & Civil) - Permit	\$ 100,000.00	100%	0%	100%	\$ 100,000.00	\$ -	\$ 100,000.00	
1a	90% Design	\$ 30,000.00	0%	100%	100%	\$ 30,000.00	\$ -	\$ 30,000.00	
1b	100% Design	\$ 8,000.00	0%	100%	100%	\$ 8,000.00	\$ -	\$ 8,000.00	
1c	Administration During Construction	\$ 8,000.00	0%	0%	0%	\$ -	\$ -	\$ -	\$ -
E	SITE IMPROVEMENTS								
1	90% Design (A&E & Civil) - Permit	\$ 60,000.00	100%	0%	100%	\$ 60,000.00	\$ -	\$ 60,000.00	
1a	90% Design	\$ 110,000.00	0%	100%	100%	\$ 110,000.00	\$ -	\$ 110,000.00	
1b	100% Design	\$ 13,000.00	0%	100%	100%	\$ 13,000.00	\$ -	\$ 13,000.00	
1c	Administration During Construction	\$ 40,000.00	0%	0%	0%	\$ -	\$ -	\$ -	\$ -
2	Earthwork & Grading	\$ 800,000.00	100%	0%	100%	\$ 800,000.00	\$ -	\$ 800,000.00	
7	Site Improvements	\$ 232,000.25	100%	0%	100%	\$ 232,000.25	\$ -	\$ 232,000.25	
F	Demolition Incl. W&L, Lights	\$ 200,000.00	100%	0%	100%	\$ 200,000.00	\$ -	\$ 200,000.00	
G	Owner's Contingency	\$ 87,100.00	100%	0%	100%	\$ 87,100.00	\$ -	\$ 87,100.00	
H	Extend Builder's Risk to 06-31-10	\$ 200,000.00	100%	0%	100%	\$ 200,000.00	\$ -	\$ 200,000.00	
	<b>TOTAL</b>	<b>\$ 22,000,000.00</b>				<b>\$ 17,221,004.00</b>	<b>\$ 600,000.00</b>	<b>\$ 17,721,004.00</b>	<b>\$ 300,000.00</b>

*W*

**Change Order 10 to FEA Contract Payment Details**

Item	Quantity/Unit of Work	Unit	Rate	Contract 10		Change Order 10		Change Order 10		Change Order 10		Change Order 10		Change Order 10		Change Order 10		Change Order 10	
				Contract 10	Change Order 10	Contract 10	Change Order 10	Contract 10	Change Order 10	Contract 10	Change Order 10	Contract 10	Change Order 10	Contract 10	Change Order 10	Contract 10	Change Order 10	Contract 10	Change Order 10
1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1

\* Pricing amount of 100.00 has been provided in 100.00 and plus 100.00 amount was added in 100.00. It is noted any error or omission in the Contract and Change Order will be adjusted accordingly in a later Change Order.

Item	Description	Unit	Rate	Quantity	Amount
101	101.00	1	100.00	1	100.00
102	102.00	1	100.00	1	100.00
103	103.00	1	100.00	1	100.00
104	104.00	1	100.00	1	100.00
105	105.00	1	100.00	1	100.00
106	106.00	1	100.00	1	100.00
107	107.00	1	100.00	1	100.00
108	108.00	1	100.00	1	100.00
109	109.00	1	100.00	1	100.00
110	110.00	1	100.00	1	100.00
111	111.00	1	100.00	1	100.00
112	112.00	1	100.00	1	100.00
113	113.00	1	100.00	1	100.00
114	114.00	1	100.00	1	100.00
115	115.00	1	100.00	1	100.00
116	116.00	1	100.00	1	100.00
117	117.00	1	100.00	1	100.00
118	118.00	1	100.00	1	100.00
119	119.00	1	100.00	1	100.00
120	120.00	1	100.00	1	100.00

*Handwritten signature*



# Department of Property & Procurement

Government of the United States Virgin Islands

3274 ESTATE RICHMOND, CHRISTIANSTED, U. S. VIRGIN ISLANDS 00820

8201 SUB BASE, 3RD FLOOR, ST. THOMAS, U. S. VIRGIN ISLANDS 00802

ST. CROIX MAIN OFFICE: 340.773.1561 | ST. THOMAS MAIN OFFICE: 340.774.0828


ST. CROIX FAX: 340.773.0986 | ST. THOMAS FAX: 340.774.9587

HTTP://DPP.VI.GOV



## Memorandum:

To: Nathan Simmonds  
Director, Finance and Administration  
Virgin Islands Public Finance Authority

From: Anthony D. Thomas   
Commissioner  
Department of Property & Procurement

Date: May 19, 2021

Re: **Request for Payment to GEC, LLC**

Transmitted herewith for partial payment is Periodical Estimate No. Thirty (30), for Construction Services rendered by GEC, LLC, for the **Design/Build for Paul E. Joseph Stadium & Sports Complex, St. Croix, Virgin Islands** as outlined in Contract No. C003SPRC15(GEC).

<u>Estimate Number</u>	<u>Date</u>	<u>Amount</u>
P.E. #30	February 28, 2021	\$116,275.00

Funding Source: 2014C Gross Receipt Tax Bond

xc: Department of Sports, Parks & Recreation  
Department of Public Works  
DPP Project File

ADT/drw/tc



# Department of Property & Procurement

Government of the United States Virgin Islands

3274 ESTATE RICHMOND, CHRISTIANSTED, U. S. VIRGIN ISLANDS 00820

8201 SUB BASE, 3RD FLOOR, ST. THOMAS, U. S. VIRGIN ISLANDS 00802

ST. CROIX MAIN OFFICE: 340.773.1561 | ST. THOMAS MAIN OFFICE: 340.774.0828

ST. CROIX FAX: 340.773.0986 | ST. THOMAS FAX: 340.774.9587

[HTTP://DPP.VI.GOV](http://DPP.VI.GOV)



May 19, 2021

John R. Wessel  
Managing Member  
GEC, LLC  
P.O. Box 1656  
Kingshill, VI 00851

**RE: C003SPRC15 (GEC)**  
**Design/Build for Paul E. Joseph Stadium & Sports Complex, St. Croix, VI**

Dear Mr. Wessel:

Transmitted herewith approved is Periodical Estimate for Partial Payment Number Thirty (30), dated February 28, 2021, and received on May 17, 2021, relative to the above referenced contract.

The periodical estimate is the balance due on this contract in the amount of **One Hundred Sixteen Thousand, Two Hundred Seventy-Five Dollars and Zero Cents (\$116,275.00)**.

Respectfully,

Anthony D. Thomas  
Commissioner

ADT/drw/tc

xc: *Virgin Islands Public Finance Authority*  
*Department of Sports, Parks & Recreation*  
*Department of Public Works*  
*DPP Project File*