

**PEJ STADIUM  
DRAFT CONTRACT COMPLETION SCHEDULE 3-10-26  
contingent on GVI paying according to the Contract Terms**

*All dates are*

ID	ID#	Contract	Task Name	Duration	Start	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
12	82	Sup	End Stairs @ PEJ	90 days	Tue 5/5/26											
32	105	a la carte	Design and Addition of Security Cameras	90 days	Tue 5/5/26											
7	60	Sup	Plumbing slab Rough In TM Stadium	15 days	Mon 5/11/26											
8	63	Sup	Electric slab Rough In TM Stadium	15 days	Mon 5/11/26											
43	44	Orig	Lighting Installation concourse level	30 days	Sun 5/17/26											
41	9	Orig	Bath Accessories Installatin Public Restrooms	25 days	Mon 6/1/26											
44	5	Sup	Aluminum benches with backs Installation	61 days	Mon 6/1/26											
40	8	Orig	Specialty items install Locker Rooms	25 days	Wed 6/3/26											
11	51	Sup	Slab on Grade TM	30 days	Mon 6/8/26											
46	48	Orig	Plumbing Labor concourse level restrooms	30 days	Mon 6/8/26											
21	94	a la carte	Outfield Fence	30 days	Mon 6/29/26											
24	97	a la carte	Add perimeter Fence to Protect Site	60 days	Mon 6/29/26											
53	34	Sup	Bull Pen Fencing PEJ	30 days	Mon 6/29/26											
55	13	Sup	Doors Concessions	14 days	Mon 6/29/26											
58	35	Sup	Bull Pen Markings PEJ	30 days	Mon 6/29/26											
69	74	Sup	Lighting Fixture installation Site	30 days	Mon 6/29/26											
45	58	Sup	Finish Grading Drainage TM	30 days	Tue 6/30/26											
31	104	a la carte	Additional Site Grading - Hydroseed	60 days	Mon 7/6/26											
19	92	a la carte	Add 8X8 Camera Platform	30 days	Mon 7/13/26											
56	23	Sup	Doors Ticketing & Gate Control	21 days	Mon 7/27/26											
37	31	Sup	Finish grading Drainage	30 days	Sat 8/1/26											
20	93	a la carte	Provide Field and Concession Equipment	30 days	Mon 8/17/26											
67	36	Sup	Backstop, netting and Pads PEJ	20 days	Mon 8/31/26											
82	32	Sup	Field markings PEJ	14 days	Mon 8/31/26											
9	67	Sup	Field Lighting wiring TM Stadium	0 days	Wed 9/30/26											
13	100	a la carte	Parking lot Retaining Wall	0 days	Wed 9/30/26											
22	95	a la carte	Change Site Lighting to Solar	0 days	Wed 9/30/26											
23	96	a la carte	Add lawn Equipment Storage under bleachers	0 days	Wed 9/30/26											
27	101	a la carte	Railings/Guardrails at retaining wall	0 days	Wed 9/30/26											

Project: PEJ Project Contract Schedule  
Date: Tue 3/10/26