

PEJ Stadium

Contract Completion Schedule

This schedule is contingent upon Pay Estimates being approved by the Eng. (DPW Commissioner) within 10 days as required by the contract.

ID	SOV #	Contract	Task Name	Duration	Start	Finish	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter
96	F 4(ii) A	a la carte	Additional site grading - Excavate & compact)	148 days	Fri 11/1/24	Thu 4/17/25				
97	F 4(iii) A	a la carte	Additional site grading - Hydroseed	250 days	Fri 11/1/24	Mon 9/8/25				
98	E 9 A	a la carte	Design and addition of security cameras	148 days	Fri 11/1/24	Thu 4/17/25				
99	B 7(iv) A	a la carte	Insallation of sewer manholes TM softball field	180 days	Fri 11/1/24	Mon 6/2/25				
100	E 10 A	a la carte	Installation of new duct banks for future fiber relocation	180 days	Fri 11/1/24	Mon 6/2/25				
101	E 11 A	a la carte	Camera / media connections	210 days	Fri 11/1/24	Mon 7/14/25				
45	C 2a(ii) S	Sup	Rough grading for field/drainage at TM	60 days	Tue 11/19/24	Fri 1/17/25				
69	E 4(iv) S	Sup	Service Drop installation Site	106 days	Tue 11/19/24	Fri 3/14/25				
24	B 21a(iii) S	Sup	Finish grading, Drainage	148 days	Fri 11/22/24	Fri 5/16/25				
74	E 6a(ii) S	Sup	Entry stairs PEJ Stadium	78 days	Fri 11/22/24	Fri 2/7/25				
65	E 3(ii) S	Sup	WAPA tap and meter installation	116 days	Mon 11/25/24	Mon 4/7/25				
66	E 3(iii) S	Sup	Water main from tap to building	116 days	Mon 11/25/24	Mon 4/7/25				
36	B 26f-1h O	Orig.	Lighting installation field level	111 days	Thu 12/5/24	Mon 4/14/25				
5	B 8d O	Orig.	Specialty Items install Locker rooms	130 days	Tue 12/17/24	Tue 5/27/25				
6	B 10b O	Orig.	Bath accessories Installation Public Restrooms	130 days	Tue 12/17/24	Tue 5/27/25				
7	B 10d O	Orig.	Tile installation Public Restrooms	130 days	Tue 12/17/24	Tue 5/27/25				
3	B 4(iie) S	Sup	Aluminum benches with backs material - A Section	151 days	Tue 12/17/24	Wed 6/25/25				
37	B 26f-1i O	Orig.	Lighting installation concourse level	65 days	Wed 1/1/25	Tue 3/18/25				
2	B 3di O	Orig.	Bleacher Roof Steel Structure	90 days	Thu 1/16/25	Tue 5/13/25				
4	C 4(iif) S	Sup	Aluminum benches with backs installation TM	75 days	Fri 1/17/25	Wed 4/23/25				
51	C 5(ii) S	Sup	Finish grading, Drainage TM	33 days	Fri 1/17/25	Mon 2/24/25				
70	E 4(v) S	Sup	Conduit installation Site	90 days	Sat 1/18/25	Thu 5/15/25				
41	B 28e O	Orig.	Plumbing labor concourse level restrooms	70 days	Mon 2/3/25	Fri 5/9/25				
10	B 11(v) S	Sup	Floor finishes Concessions	66 days	Mon 2/17/25	Mon 5/19/25				
18	B 17(v) S	Sup	Floor finishes Ticketing & Gate Control	66 days	Mon 2/17/25	Mon 5/19/25				
21	B 18(v) S	Sup	Floor finishes Building Storage Areas	66 days	Mon 2/17/25	Mon 5/19/25				
47	C 4(iib) S	Sup	Concrete labor support walls under treads/risers TM	30 days	Mon 2/17/25	Fri 3/28/25				
13	B 15d O	Orig.	Railing installation Party Deck	76 days	Wed 3/5/25	Wed 6/18/25				
23	B 20f O	Orig.	Railing installation Stairways	76 days	Wed 3/5/25	Wed 6/18/25				
46	C 4(iia) S	Sup	Concrete materials for support walls under treads/risers TM	60 days	Tue 3/18/25	Mon 6/9/25				
27	B 23(ii) S	Sup	Bull pen fencing PEJ	94 days	Wed 3/19/25	Mon 7/28/25				
49	C 4(iid) S	Sup	Concrete labor treads/risers for bleacher seats TM	59 days	Wed 3/19/25	Mon 6/9/25				
9	B 11(iv) S	Sup	Doors Concessions	79 days	Thu 3/20/25	Tue 7/8/25				
17	B 17(iv) S	Sup	Doors Ticketing & Gate Control	79 days	Thu 3/20/25	Tue 7/8/25				

Project: PEJ Contract Co
Date: Mon 11/4/24

Task: █ Project Summary █ Inactive Task █ Inactive Milestone █ Inactive Summary

Split: █ Manual Task █ Duration-only █ Manual Summary Rollup █ Manual Summary

Milestone: █ Start-only █ Finish-only █ External Tasks █ External Milestone

Summary: █ Manual Progress █ Manual Progress