

Contract Completion Schedule

ID	SOV #	Contract	Task Name	Duration	Start	Finish
36	4(iif)	Sup	Aluminum benches with backs installation	23 days	Mon 9/4/23	Wed 10/4/23
65	21a(iv)	Sup	Field Markings	10 days	Mon 9/4/23	Fri 9/15/23
91	4(iif)	Sup	Aluminum benches installation TM	23 days	Mon 9/4/23	Wed 10/4/23
92	5(ii)	Sup	Finish grading, Drainage TM	15 days	Mon 9/4/23	Fri 9/22/23
95	6(iii)	Sup	Plumbing stubouts at walls TM	10 days	Mon 9/4/23	Fri 9/15/23
98	6(vi)	Sup	Electrical in walls TM	10 days	Mon 9/4/23	Fri 9/15/23
102	9(ii)	Sup	Interior framing and walls TYM Restroom	5 days	Mon 9/4/23	Fri 9/8/23
104	9(iv)	Sup	Doors - toilet partitions TM Restroom	5 days	Mon 9/4/23	Fri 9/8/23
109	4(ii)	Sup	Light Fixtures installation Site	20 days	Mon 9/4/23	Fri 9/29/23
110	4(iii)	Sup	Wire installation Site	20 days	Mon 9/4/23	Fri 9/29/23
96	6(iv)	Sup	Plumbing fixtures TM	10 days	Mon 9/11/23	Fri 9/22/23
99	6(vii)	Sup	Electrical fixtures TM	10 days	Mon 9/11/23	Fri 9/22/23
100	6(viii)	Sup	Exhaust fans TM	10 days	Mon 9/11/23	Fri 9/22/23
105	9(v)	Sup	Floor finishes TM Restroom	5 days	Mon 9/11/23	Fri 9/15/23
103	9(iii)	Sup	Paint TM Restroom	6 days	Mon 9/18/23	Mon 9/25/23
93	5(iii)	Sup	Field Markings TM	5 days	Mon 9/25/23	Fri 9/29/23
61	19d	Orig.	Bat and helmet rack installation Dugouts	10 days	Mon 10/2/23	Fri 10/13/23
1			<New Task>			

Project: PEJ Contract Co
Date: Wed 3/29/23

Task
 Task: [Blue Bar] Manual Task
 Split: [Blue Bar] Duration-only
 Milestone: [Blue Bar] Manual Summary Rollup
 Summary: [Blue Bar] Manual Summary

Project Summary
 Inactive Task: [Grey Bar]
 Inactive Milestone: [Grey Bar]
 Inactive Summary: [Grey Bar]

Legend
 Start-only: [Blue Bar]
 Finish-only: [Blue Bar]
 External Tasks: [Grey Bar]
 External Milestone: [Grey Bar]

Timeline
 Deadline: [Green Arrow]
 Progress: [Blue Bar]
 Manual Progress: [Blue Bar]