

Contract Completion Schedule

ID	SOV #	Contract	Task Name	Duration	Start	Finish
12	3d	Orig.	Bleacher Roof Steel Structure	18 days	Wed 7/5/23	Fri 7/28/23
67	23(ii)	Sup	Bull pen fencing PEJ	15 days	Mon 7/10/23	Fri 7/28/23
75	26f-1f	Orig.	Electrical room installation	15 days	Mon 7/10/23	Fri 7/28/23
101	8(iii)	Sup	Field lighting installation TM Stadium	10 days	Mon 7/10/23	Fri 7/21/23
116	6a(ii)	Sup	Entry stairs PEJ Stadium	16 days	Mon 7/10/23	Mon 7/31/23
88	4(iiib)	Sup	Concrete labor support walls under bleachers/risers TM	12 days	Fri 7/14/23	Mon 7/31/23
118	6a(iv)	Sup	Accessible ramp from parking to PEJ stadium	7 days	Sat 7/15/23	Sun 7/23/23
119	6a(v)	Sup	Sidewalk from parking to TM field	7 days	Sat 7/15/23	Sun 7/23/23
49	15d	Orig.	Railing installation Party Deck	26 days	Mon 7/17/23	Mon 8/21/23
63	20f	Orig.	Railing installation Stairways	26 days	Mon 7/17/23	Mon 8/21/23
68	23(iii)	Sup	Bull pen markings PEJ	15 days	Mon 7/17/23	Fri 8/4/23
77	26f-1h	Orig.	Lighting installation field level	22 days	Mon 7/17/23	Tue 8/15/23
82	28e	Orig.	Plumbing labor concourse level restrooms	21 days	Mon 7/17/23	Mon 8/14/23
114	6(iii)	Sup	Striping for Parking area	5 days	Mon 7/24/23	Fri 7/28/23
115	6(iv)	Sup	Signage for Parking area	5 days	Mon 7/24/23	Fri 7/28/23
69	23(iv)	Sup	Backstop netting & Pads PEJ	10 days	Mon 7/31/23	Fri 8/11/23
78	26f-1i	Orig.	Lighting installation concourse level	12 days	Mon 7/31/23	Tue 8/15/23
87	4(ia)	Sup	Concrete materials for support walls under bleachers/risers TM	1 day	Mon 7/31/23	Mon 7/31/23
44	11(iv)	Sup	Doors Concessions	9 days	Tue 8/1/23	Fri 8/11/23
54	17(iv)	Sup	Doors Ticketing & Gate Control	9 days	Tue 8/1/23	Fri 8/11/23
58	18(iv)	Sup	Doors Building Storage Areas	9 days	Tue 8/1/23	Fri 8/11/23
121	6b(iii)	Sup	Procure 8 Royal Palms Landscaping	1 day	Tue 8/1/23	Tue 8/1/23
120	6a(vi)	Sup	Sidewalk from entry stairs to Main roadway to West	18 days	Wed 8/2/23	Fri 8/25/23
122	6b(ii)	Sup	Install palms and landscaping	22 days	Wed 8/2/23	Thu 8/31/23
70	25b	Orig.	Installation (exhaust fans)	15 days	Mon 8/7/23	Fri 8/25/23
90	4(iid)	Sup	Concrete labor bleachers/risers for bleacher seats TM	15 days	Mon 8/7/23	Fri 8/25/23
45	11(v)	Sup	Floor finishes Concessions	31 days	Sat 8/12/23	Fri 9/22/23
55	17(v)	Sup	Floor finishes Ticketing & Gate Control	31 days	Sat 8/12/23	Fri 9/22/23
59	18(v)	Sup	Floor finishes Building Storage Areas	31 days	Sat 8/12/23	Fri 9/22/23
51	(16iv)	Sup	Install elevator	25 days	Mon 8/14/23	Fri 9/15/23
43	11(iii)	Sup	Paint Concessions	1 day	Tue 8/15/23	Tue 8/15/23
53	17(iii)	Sup	Paint Ticket & Gate Control	1 day	Tue 8/15/23	Tue 8/15/23
57	18(iii)	Sup	Paint Building Storage Areas	1 day	Tue 8/15/23	Tue 8/15/23
89	4(iic)	Sup	Concrete materials bleachers/risers for bleacher seats TM	1 day	Fri 8/25/23	Fri 8/25/23

Project: PEJ Contract Co
Date: Wed 3/29/23

Task: Task, Split, Milestone, Summary

Project Summary: Project Summary, Inactive Task, Inactive Milestone, Inactive Summary

Manual Task: Manual Task, Duration-only, Manual Summary Rollup, Manual Summary

External Milestone: External Milestone

Start-only: Start-only, Finish-only, External Tasks

Deadline: Deadline, Progress, Manual Progress