

**Contract Completion Schedule**

ID	SOV #	Contract	Task Name	Duration	Start	Finish
2	3biv	Orig.	Line B hall roof from Line 7.1 to 18 = 6.9% of 3b	11 days?	Fri 3/17/23	Fri 3/31/23
15	4(iib1)	Sup	Concrete Labor For Seating support Walls A	15 days	Mon 3/20/23	Fri 4/7/23
3	3bviii-1	Orig.	B3 Pavilion concrete Slab 1	21 days	Mon 3/27/23	Mon 4/24/23
72	26f-1c	Orig.	Concourse level Electrical rough-in	10 days	Mon 3/27/23	Fri 4/7/23
4	3bviii-2	Orig.	B3 Pavilion concrete slab 2	21 days	Tue 3/28/23	Tue 4/25/23
71	26f-1c	Orig.	Electrical labor - structure	139 days	Tue 3/28/23	Fri 10/6/23
5	3bviii-2	Orig.	B3 Pavilion concrete slab 3	21 days	Wed 3/29/23	Wed 4/26/23
6	3bviii-4	Orig.	B3 Pavilion concrete slab 4	21 days	Mon 4/3/23	Mon 5/1/23
35	4(iie)	Sup	Aluminum benches with backs material - A Section	109 days	Mon 4/3/23	Thu 8/31/23
62	20b	Orig.	Concrete and rebar installation Stairways	25 days	Mon 4/3/23	Fri 5/5/23
7	3bviii-5	Orig.	B3 Pavilion concrete slab 5	21 days	Tue 4/4/23	Tue 5/2/23
8	3bviii-6	Orig.	B3 Pavilion concrete slab 6	21 days	Wed 4/5/23	Wed 5/3/23
64	21a(iii)	Sup	Finish grading, Drainage	107 days	Wed 4/5/23	Thu 8/31/23
9	3bviii-7	Orig.	B3 Pavilion concrete slab 7	21 days	Thu 4/6/23	Thu 5/4/23
10	3bviii-8	Orig.	B3 Pavilion concrete slab 8	21 days	Fri 4/7/23	Fri 5/5/23
13	4(iia1)	Sup	Concrete Materials For Seating support Walls A	1 day	Fri 4/7/23	Fri 4/7/23
50	16(iii)	Sup	Supply elevator	91 days	Fri 4/7/23	Fri 8/11/23
83	1c	Orig.	Administration During Construction TM	1 day	Fri 4/7/23	Fri 4/7/23
106	1c	Orig.	1 Administration During Construction Site	2 days	Fri 4/7/23	Mon 4/10/23
16	4(iib2)	Sup	Concrete Labor For Seating support Walls C	11 days	Sat 4/8/23	Fri 4/21/23
19	4(iid1)	Sup	Concrete Labor For Seating slab A	25 days	Mon 4/10/23	Fri 5/12/23
20	4(iid1)	Sup	Pour 1 Seating Slab A	19 days	Mon 4/10/23	Thu 5/4/23
21	4(iid1)	Sup	Pour 2 Seating Slab A	19 days	Tue 4/11/23	Fri 5/5/23
22	4(iid1)	Sup	Pour 3 Seating Slab A	19 days	Wed 4/12/23	Mon 5/8/23
23	4(iid1)	Sup	Pour 4 Seating slab A	19 days	Thu 4/13/23	Tue 5/9/23
24	4(iid1)	Sup	Pour 5 Seating Slab A	19 days	Fri 4/14/23	Wed 5/10/23
25	4(iid1)	Sup	Pour 6 Seating Slab A	19 days	Mon 4/17/23	Thu 5/11/23
26	4(iid1)	Sup	Pour 7 Seating Slab A	19 days	Tue 4/18/23	Fri 5/12/23
14	4(iia2)	Sup	Concrete Materials For Seating support Walls C	1 day	Fri 4/21/23	Fri 4/21/23
11	3bix	Orig.	Elevator Shaft	22 days	Fri 5/5/23	Mon 6/5/23
17	4(iic1)	Sup	Concrete Materials For Bleacher Seating slab A	6 days	Fri 5/5/23	Fri 5/12/23
47	12d	Orig.	Concrete and rebar installation Entry Pavilion	21 days	Mon 5/8/23	Mon 6/5/23
48	15b	Orig.	Restroom roofs installation Party Decks	26 days	Mon 5/8/23	Mon 6/12/23
60	19b	Orig.	Concrete and rebar installation Dugouts	21 days	Mon 5/8/23	Mon 6/5/23
107	3(ii)	Sup	WAPA tap and meter installation	5 days	Mon 5/8/23	Fri 5/12/23

**Project: PEJ Contract Co**  
**Date: Wed 3/29/23**

Task:  Task  Project Summary  Inactive Task  Inactive Milestone  Inactive Summary

Split:  Split  Duration-only  Manual Task  Manual Summary

Milestone:  Milestone  Manual Summary Rollup  External Milestone

Summary:  Summary  Manual Summary

Deadline:  Deadline  Progress  Manual Progress