

PEJ STADIUM CONTRACT COMPLETION SCHEDULE

ID	ID#	SOV#	Contract	Task Name	Duration	Start	Mar	Apr	May	Jun	3rd Quarter	4th Quarter	Aug	Sep	Oct	Nov	Dec
13	51		Sup	Slab on Grade TM	60 days	Mon 7/28/25											
22	92		a la carte	Ad 8X8 Camera Platform	145 days	Mon 7/28/25											
8	41		Orig	Electric Room Installation	89 days	Mon 8/4/25											
47	5		Sup	Aluminum benches with backs Installation	61 days	Mon 8/4/25											
1	38		Orig	Electric Labor Structure	89 days	Mon 8/18/25											
2	39		Orig	Public Restroom Electrical rough in	30 days	Mon 8/18/25											
3	40		Orig	Locker Room Electrical rough In	30 days	Mon 8/18/25											
4	42		Orig	Plumbing Labor Public Restrooms and concession	89 days	Mon 8/18/25											
5	47		Orig	Plumbing Lab for Locker Rooms	89 days	Mon 8/18/25											
45	44		Orig	Lighting Installation concourse level	60 days	Mon 8/18/25											
55	30		Orig	Railing Installation Stairways	30 days	Thu 8/21/25											
65	37		Orig	Installation exhaust fans	30 days	Sun 8/31/25											
41	43		Orig	Lighting installation field level	105 days	Mon 9/1/25											
70	36		Sup	Backstop, netting and Pads PEJ	30 days	Mon 9/1/25											
71	75		Sup	Wire Installation site	88 days	Tue 9/2/25											
72	74		Sup	Lighting Fixture installation Site	60 days	Mon 9/8/25											
42	8		Orig	Specialty items install Locker Rooms	65 days	Thu 9/11/25											
43	9		Orig	Bath Accessories Installatin Public Restrooms	60 days	Sun 9/14/25											
23	93		a la carte	Provide Field and Concession Equipment	89 days	Mon 9/15/25											
49	48		Orig	Plumbing Labor concourse level restrooms	33 days	Mon 9/15/25											
56	34		Sup	Bull Pen Fencing PEJ	30 days	Tue 9/30/25											
30	101		a la carte	Railings/Guardrails at retaining wall	30 days	Mon 10/27/25											
61	35		Sup	Bull Pen Markings PEJ	30 days	Thu 10/30/25											
85	32		Sup	Field markings PEJ	14 days	Sat 11/1/25											
84	29		Orig	Bat & Helmet rack installtion Dugouts	10 days	Mon 11/3/25											
87	109			Contract Closeout	31 days	Mon 12/1/25											
88	1			Government Punch List	5 days	Mon 12/1/25											
11	67		Sup	Field Lighting wiring TM Stadium	0 days	Thu 12/25/25											
16	100		a la carte	Parking lot Retaining Wall	0 days	Thu 12/25/25											
25	95		a la carte	Change Site Lighting to Solar	0 days	Thu 12/25/25											
26	96		a la carte	Add lawn Equipment Storage under bleachers	0 days	Thu 12/25/25											
36	108		a la carte	Camera Media Connections	0 days	Thu 12/25/25											

Project: PEJ Project Contract Schedule
Date: Wed 7/2/25

Inactive Task
 Inactive Milestone
 Inactive Summary
 Manual Task
 Duration-only
 Manual Summary Rollup
 Manual Summary
 Start-only
 Finish-only
 External Tasks
 External Milestone
 Deadline
 Progress
 Manual Progress