

**PEJ STADIUM
DRAFT CONTRACT COMPLETION SCHEDULE 3-10-26
All dates are
contingent on GVI paying according to the Contract Terms**

ID	ID#	Contract	Task Name	Duration	Start	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
28			PE 50 & 17 to PFA approved	3 days	Mon 3/9/26											
29			PFA funds PE 50 & 17 to GEC and vendors	1 day	Fri 3/13/26											
4	42	Orig	Plumbing Labor Public Restrooms and concession	60 days	Mon 3/16/26											
5	47	Orig	Plumbing Labor for Locker Rooms	60 days	Mon 3/16/26											
17			Generator approval/comments from GVI	1 day	Mon 3/16/26											
18	91	a la carte	Add Generator	180 days	Mon 3/16/26											
52	30	Orig	Railing Installation Stairways	30 days	Mon 3/16/26											
25	98	a la carte	10' wide drainage swale	30 days	Mon 3/23/26											
26	99	a la carte	Drainage swale west side	30 days	Mon 3/23/26											
30	103	a la carte	Additional Site Grading - Excavate & Compact	90 days	Mon 3/23/26											
81	29	Orig	Bat & Helmet rack installation Dugouts	10 days	Sun 3/29/26											
15	88	a la carte	Add Press box	88 days	Mon 3/30/26											
36	76	Sup	Service Drop Installation Site	60 days	Mon 3/30/26											
42	10	Orig	Tile Installation Public Restrooms	90 days	Mon 3/30/26											
2	39	Orig	Public Restroom Electrical rough in	90 days	Mon 4/6/26											
3	40	Orig	Locker Room Electrical rough in	90 days	Mon 4/6/26											
14	20	Sup	Install Elevator	45 days	Mon 4/6/26											
1	38	Orig	Electric Labor Structure	90 days	Mon 4/13/26											
6	33	Sup	Field Lighting wiring Installation PEJ	14 days	Mon 4/13/26											
16	90	a la carte	Add 4 additional Camera Location	30 days	Mon 4/13/26											
39	43	Orig	Lighting installation field level	90 days	Mon 4/13/26											
51	18	Orig	Railing Installation Party Deck	60 days	Mon 4/13/26											
62	37	Orig	Installation exhaust fans	30 days	Mon 4/13/26											
10	50	Sup	Structural Fill under slab on grade TM	14 days	Mon 4/20/26											
33	106	a la carte	Installation of sewer manholes TM	30 days	Mon 4/20/26											
34	107	a la carte	Installation of new duct banks for future fiber relocation	90 days	Tue 4/21/26											
47	14	Sup	Floor Finishes Concession	30 days	Mon 5/4/26											
48	24	Sup	Floor Finishes Ticketing & Gate Control	30 days	Mon 5/4/26											
68	75	Sup	Wire Installation site	90 days	Mon 5/4/26											

Project: PEJ Project Contract Schedule
Date: Tue 3/10/26

Task: Solid blue bar
Split: Dotted blue bar
Milestone: Diamond symbol
Summary: Bracket symbol
Project Summary: Thick grey bar
Inactive Task: Light blue bar
Inactive Milestone: Diamond with dot
Inactive Summary: Bracket with dot
Manual Task: Solid blue bar
Duration-only: Thin blue bar
Manual Summary Rollup: Thick grey bar
Manual Summary: Bracket
Start-only: Thin blue bar
Finish-only: Thin blue bar
External Tasks: Thin grey bar
External Milestone: Diamond
Deadline: Arrow
Progress: Solid blue bar
Manual Progress: Thin blue bar