

DEPARTMENT OF PUBLIC WORKS
UNITED STATES VIRGIN ISLANDS

PROJECT UPDATES

A comprehensive review of active projects, ongoing infrastructure modernizations, and the milestones ahead as we continue building for tomorrow.



PROJECT UPDATES - ST. CROIX



ETHEL MCINTOSH MEMORIAL DRIVE (MAHOGANY ROAD)

The comprehensive rehabilitation of Mahogany Road represents an aggressive engineering triumph. This project includes road reconstruction, full depth reclamation, milling and repaving, paving of detour routes, new large box culverts, new drainage pipe culverts, retaining walls, guardrail replacement, signage, and pavement markings. The project limits are from Hams Bluff Road (RT63) to Carambola Road (RT69). Installation of culvert pipes of various sizes has been completed along with installation of a double box culvert. The Contractor completed the paving and striping of all temporary detour routes. The Contractor is currently milling the roadway in the vicinity of the Domino Club in preparation for paving in early October 2026. This project is valued at **\$18,857,260.94**.

PROJECT UPDATES - ST. CROIX



ETHEL MCINTOSH MEMORIAL DRIVE (MAHOGANY ROAD)



PROJECT UPDATES - ST. CROIX



FREDERIKSTED ROADS

The contract for this project was awarded to Marco St. Croix Inc. for **\$5,616,511.40**. The project includes pavement milling and asphalt overlay, asphalt patching, drainage repairs and rehabilitation, manhole and water valve adjustments, junction box cover replacements, roadway striping, and regulatory sign replacement. It also includes replacement of the temporary bridge on Route 7025 with a new two-lane temporary bridge featuring an 8-foot sidewalk.

In July and August, the contractor raised water valves and manholes and resurfaced Queen Street, Fisher Street, and King Street. Resurfacing of Strand Street was delayed after clogged underground drains were found containing trash and debris. The concrete drain tops were removed and debris was cleared from seven locations. Resurfacing of Strand Street is expected to be completed in early October.

PROJECT UPDATES - ST. CROIX



FREDERIKSTED ROADS PROJECT



PROJECT UPDATES - ST. CROIX


SPRING GUT ROAD — PHASE I

This project is currently out for solicitation with a closing date of October 7, 2026. This project includes pavement milling and asphalt overlay, replacement of the existing bridge along with roadway reclamation.

ROADSIDE OPERATIONS



PROJECT UPDATES - ST. CROIX



STRAND STREET PUBLIC PARKING LOT

Beginning October 1, the Department will resume normal paid operations at the Christiansted public parking lot. Parking fees were suspended during facility repairs and ongoing construction that reduced on-street parking availability. During this period, DPW provided free access to accommodate residents, businesses, and visitors. Paid operations will now resume, restoring an important revenue source that supports the Department's parking operations.

WELCOME TO ST. CROIX SIGN



PROJECT UPDATES - ST. CROIX



DPW TEMPORARY FACILITY



ST. THOMAS DISTRICT ROADWAY IMPROVEMENTS



NICHOLAS FRIDAY DRIVE



NORDISEVEI GADE (FIREBURN HILL)



COKI POINT(FRYDENDAHL)



VESTER GADE



BOVONI (LIMA ROAD)

ST. JOHN DISTRICT ROADWAY IMPROVEMENTS



HILL STREET



RT 10, BORDEAUX



RT 10, SUSANNABERG



STORE KONGENS GADE

PROJECT UPDATES - ST. THOMAS



MEADER PLACE — BORDEAUX ROAD

The Meader Place (Bordeaux Road) Repair Project began in May 2024 after a reinforced concrete wall failed, compromising the roadway and requiring an emergency closure. An in-house design was developed to expedite repairs, and Rumina Construction was contracted to complete the work. The project included construction of a reinforced concrete retaining wall and gabion basket system, installation of reinforced concrete pavement, repair of a sewer manhole cover, and installation of a guardrail system for motorist safety. The project was completed at a final cost of **\$476,179.96**.


POST OFFICE BEAUTIFICATION PROJECT



VITRAN FLEET



ST. CROIX VITRAN OPERATIONS FACILITY



CAPITAL IMPROVEMENT PROJECTS

ST. THOMAS HEAD STARTS (\$9.9M EXPENDED)



ST. CROIX HEAD STARTS (\$12M EXPENDED)



ST. THOMAS AND ST. CROIX HEAD STARTS

New construction of the St. Croix Annas Hope Head Start on STX and Concordia Head Start along with the St. Thomas Lindberg Bay Head Start and the Bolongo Head Start, now known as the Dilsa Capdeville Head Start has been successfully completed. All projects included the construction and completion of classrooms, new kitchen, bathrooms, and support areas, as well as a dedicated playground area.

All major construction activities have been completed, and the facility is ready to support the daily operations and services of the Head Start program in a safe, functional, and child-friendly environment.

CAPITAL IMPROVEMENT PROJECTS



ENID M. BAA LIBRARY – ST. THOMAS

Renovation activities at the Enid M. Baa Public Library continue to progress toward the now scheduled completion in November 2026. The elevator installation is complete and improves accessibility and functionality throughout the facility. Site improvements have advanced with the completion of brick paver installation along the walkways, enhancing both pedestrian access and the overall appearance of the library grounds. Interior work has also progressed, with cabinetry and bathroom stall installation now complete in the designated areas. The project has entered the final phase, with punch list items currently being addressed and remaining finishing activities underway. Overall, the renovation project continues to advance in accordance with the construction schedule and is approaching substantial completion.

CAPITAL IMPROVEMENT PROJECTS



SION FARM MANSION REPAIRS – ST. CROIX

Repair and restoration activities at the Mansion continue to progress, with several key project components completed and remaining work advancing toward the anticipated completion date of November 2026.

Reconstruction of the site retaining wall at the entrance has been completed. In addition, roof repair and restoration activities have been completed, providing enhanced weather protection and supporting the long-term preservation of the building.

Current construction activities are focused primarily on interior and exterior finishing work. These activities include painting, floor restoration, and the fabrication and installation of hurricane shutters. All work is being performed in accordance with established project requirements and preservation objectives. Overall, the project remains active and continues to advance toward completion in November 2026.

CAPITAL IMPROVEMENT PROJECTS




SION FARM MANSION REPAIRS – ST. CROIX



ADDELITA CANCryn PEDESTRIAN CROSSING



GASVAERKS GADE



GASVAERKS GADE – ST. THOMAS

The Department completed the reconstruction of a segment of Gasvaerks Gade during the last two weeks of August. The work included the installation of a trench drain, culvert pipe and resurfacing of the asphalt roadway. This roadway work became necessary due to a neighboring property owner's discharge of water onto the public roadway for the past seven months.